



## **Head Start of Greater Dallas, Inc. IFB # 09-RJFAS Pre-Bid Q & A Responses**

July 21, 2009

### **To all prospective bidders:**

#### **Discussion item responses (clarifications) to questions offered at Pre-Bid Conference**

- (1) Allowable working hours (with consent of Site Manager as to areas of facility) beginning August 17 are 4:00 p.m. - 6:00 a.m. weekdays, Friday 4:00 p.m. – Monday 6:00a.m.
- (2) Keys to the site will be issued to the Selected Contractor.
- (3) Provide / Install Clear Type Covers with Buzzer Notification (Stopper II or equal) on all pull stations.
- (4) Head Start to provide replacement ceiling tiles for contractor installation (areas where old devices are removed and new ones installed).
- (5) Main Fire Panel to be located in Existing Panel Closet with Enunciator at Front Door.
- (6) Removal of old Fire Alarm Devices to include wall patching where applicable (Fire Alarm Panel / Power Supplies, etc) and installation of Blank Covers where existing Smoke Detectors or Pull Stations are removed.
- (7) Head Start to provide any paint required to complete wall repairs.
- (8) Head Start to provide the 2 required Analog Telephone lines for System Monitoring and obtain programming instructions from Stanley Convergent Solutions for Fire Alarm System Contractor to set –up panel.